**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Jayanth.T

| Item No. | 1 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Geophysical Investigation of site for sinking Borewell for supplying drinking water to the habitation either through a hand pump, Mini Water Supply scheme, or Piped Water Supply Scheme by vertical electrical sounding by adopting venner or Schlumberger's method, including reconnaissance survey of geological formation, geophysical investigation of existing ground water in the vicinity, its quality, quantity & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation incluing an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | | | | 1.00 | |
| Borewell at Yelahanka Lake | | 1 | | | | 1.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 2.00 | Nos |
| | Quantity Carried to Summary | | | | | 2.00 | Nos |

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

**Measurement Sheet**

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 2 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burdern. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc.,complete ) 0.00 to 50.00 mtrs | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 50.00 | | | 50.00 | |
| Borewell at Yelahanka Lake | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 100.00 | mtr |
| | Quantity Carried to Summary | | | | | 100.00 | mtr |

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 3 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | b) 50.00 to 100.00 mtrs | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 50.00 | | | 50.00 | |
| Borewell at Yelahanka Lake | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 100.00 | mtr |
| | Quantity Carried to Summary | | | | | 100.00 | mtr |

13/7/22

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

**Measurement Sheet**

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 4 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | c) 100.00 to 150.00 mtrs | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 50.00 | | | 50.00 | |
| Borewell at Yelahanka Lake | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 100.00 | mtr |
| | Quantity Carried to Summary | | | | | 100.00 | mtr |

13/3/22

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

**Measurement Sheet**

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 5 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | d) 150.00 to 200.00 mtrs | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 50.00 | | | 50.00 | |
| Borewell at Yelahanka Lake | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 100.00 | mtr |
| | Quantity Carried to Summary | | | | | 100.00 | mtr |

13/7/22

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Jayanth.T

| Item No. | 7 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | e) 250.00 to 300.00 mtrs | | | | | | | |
| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS | |
| Measurement Recorded On: | | | | | | | | |
| Borewell in PDMS | | 1 | 50.00 | | | 50.00 | | |
| Borewell at Yelahanka Lake | | 1 | 50.00 | | | 50.00 | | |
| | | | | | | | | |
| | Total Quantity | | | | | 100.00 | mtr | |
| | Quantity Carried to Summary | | | | | 100.00 | mtr | |

13/7/22

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 8 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | e) 300.00 to 350.00 mtrs | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 15.00 | | | 15.00 | |
| Borewell at Yelahanka Lake | | 1 | 50.00 | | | 50.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 65.00 | mtr |
| | Quantity Carried to Summary | | | | | 65.00 | mtr |

12/7/22

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

1st & Final Bill

**Name of Agency: Sri.Jayanth.T**

| Item No. | 9 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | e) 350.00 to 400.00 mtrs | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Measurement Recorded On: | | | | | | | |
| Borewell at Yelahanka Lake | | 1 | 10.00 | | | 10.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 10.00 | mtr |
| | Quantity Carried to Summary | | | | | 10.00 | mtr |

14/7/22

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Jayanth.T

| Item No. | 10 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Supply of ISI mark 175mm nominal bore,Plain end steel casing pipe -grade of steel FE-410 of Wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 4 to 7mtrs .Both ends threaded confirming to IS 554/1985,one end fixed with socket confirming to IS 4270:2001 and the other end with screwed pipes. All pipes shall be reasonabley free from defects. | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 60.00 | | | 60.00 | |
| Borewell at Yelahanka Lake | | 1 | 60.00 | | | 60.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 120.00 | mtr |
| | Quantity Carried to Summary | | | | | 120.00 | mtr |

13/7/22

Asst Engineer 13/7/22
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

**Measurement Sheet**

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 12 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Providing 250mm dia PVC pipe | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 6.00 | | | 6.00 | |
| Borewell at Yelahanka Lake | | 1 | 6.00 | | | 6.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 12.00 | Mtr |
| | Quantity Carried to Summary | | | | | 12.00 | Mtr |

13/7/22

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 14 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Atalanta, Suguna, CRI KIRLOSKAR and other equipments pumps 15.00 HP/7.5KV (20 Stage) | | | | | | | |

| SL NO | CHAINAGE | | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| Measurement Recorded On: | | | | | | | | |
| Borewell in PDMS | | | 1 | | | | 1.00 | |
| Borewell at Yelahanka Lake | | | 1 | | | | 1.00 | |
| Borewell in Shivanahalli | | | 1 | | | | 1.00 | |
| Borewell at Ayyappa Temple | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | Total Quantity | | | | | | 4.00 | Nos |
| | Quantity Carried to Summary | | | | | | 4.00 | Nos |

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Jayanth.T

| Item No. | 16 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Supply and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws. | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | | | | 1.00 | |
| Borewell at Yelahanka Lake | | 1 | | | | 1.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 2.00 | Each |
| | Quantity Carried to Summary | | | | | 2.00 | Each |

Asst Engineer
Ward No.01
BBMP
21/7/24

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 18 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required. 6 sqmm to 16 sqmm | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 25.00 | | | 25.00 | |
| Borewell at Yelahanka Lake | | 1 | 35.00 | | | 35.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 60.00 | mtr |
| | Quantity Carried to Summary | | | | | 60.00 | mtr |

Asst Engineer
Ward No.01
BBMP

22/7/12

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Jayanth.T

| Item No. | 20 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Providing and fixing in position nominal bore non-return valve vertical type of approved make including cost of all materials, labour and HOM with all leads complete as per specifications. | | | | | | | |
| SL NO | CHAINAGE | | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
| Pre-Measurement Recorded On: | | | | | | | | |
| Borewell in PDMS | | | 1 | | | | 1.00 | |
| Borewell at Yelahanka Lake | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | Total Quantity | | | | | | 2.00 | Nos |
| | Quantity Carried to Summary | | | | | | 2.00 | Nos |

22/7/24

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

**1st & Final Bill**

Name of Agency: Sri.Jayanth.T

Item No. 22

Item Name: Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 20.00 | 0.60 | 0.50 | 6.00 | |
| Borewell at Yelahanka Lake | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 13.00 | 0.60 | 0.50 | 3.90 | |
| | Total Quantity | | | | | 135.90 | Cum |
| | Quantity Carried to Summary | | | | | 135.90 | Cum |

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

10/8/22

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Jayanth.T

| Item No. | 23 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Supplying PVC ring tight pipes confirming to IS 4980:2000 with latest amendments and conveying to work site rolling and lowering into trenches laying true line level and perfect linking at joints testing and commissioning including loading and unloading at both destinations and cuts of pipes wherever necessary including joints of PVC pipes and specificals (excluding cost of pipes) with jointing of approval type with all labour with all lead and lift including encasing the pipe alround to adepth of not less than 15cms with soft gravel or selected earth available from the excavation etc., completed and giving necessary hydraulic test to the required pressure as per IS (Contractor will make his own arrangement for procuring water for testing) 63mm ouuter ia, 6kgs/sqcm & class 5 | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 20.00 | | | 30.00 | |
| Borewell at Yelahanka Lake | | 1 | 30.00 | | | 20.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |
| | | 1 | 30.00 | | | 30.00 | |

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

| SL NO | CHAI |
|---|---|
| | |
| | |
| | |
| | |
| | |

Asst Enginee
Ward No.01
BBMP

| SL NO | CHAINAGE | | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | | 1 | 30.00 | | | 30.00 | |
| | | | 1 | 13.00 | | | 13.00 | |
| | | | | | | | | |
| | Total Quantity | | | | | | 453.00 | mtr |
| | Quantity Carried to Summary | | | | | | 453.00 | mtr |

12/8/24

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Jayanth.T

| Item No. | 24 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item Name: | Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications. | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 20.00 | 0.60 | 0.50 | 6.00 | |
| Borewell at Yelahanka Lake | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 30.00 | 0.60 | 0.50 | 9.00 | |
| | | 1 | 13.00 | 0.60 | 0.50 | 9.00 | |
| | | | | | | 3.90 | |
| | Total Quantity | | | | | | |
| | Quantity Carried to Summary | | | | | 135.90 | Cum |
| | | | | | | 135.90 | Cum |

A.E.E

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Executive Engineer, Yelahanka Division**

**Name of Work: Drilling of Borewells in Kempegowda Ward No-01 of Yelahanaka Sub Division.**

Measurement Sheet

**1st & Final Bill**

**Name of Agency: Sri.Jayanth.T**

| Item No. | 25 | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Item Name: | Supplying fully automatic star-delta starter unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired after fixing to the existing wooden board for motor | | | | | | | |

| SL NO | CHAINAGE | NO | L (m) | Avg B (m) | Avg D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded On: | | | | | | | |
| Borewell in PDMS | | 1 | | | | 1.00 | |
| Borewell at Yelahanka Lake | | 1 | | | | 1.00 | |
| | | | | | | | |
| | Total Quantity | | | | | 2.00 | Nos |
| | Quantity Carried to Summary | | | | | 2.00 | Nos |

Asst Engineer
Ward No.01
BBMP

12/2/21

Asst. Executive Engineer
Yelahanka Sub Division
BBMP